

Baton Rouge SSO Program

Progress Report



June 2011



Prepared for
City of Baton Rouge/
East Baton Rouge Parish
Department of Public Works

Prepared by
CH2MHILL

In association with
SIGMA Consulting Group, Inc.
ILSI Engineering



BATON ROUGE 
Program

Program Management



The Baton Rouge Sanitary Sewer Overflow (SSO) Program ends the second quarter 2011 with work progressing in the form of design engineering, bidding services and construction. By month end June, 90% of all projects under the SSO Program are active!


Quantity	Status	Construction Value (\$M)
16	Project Completed (actual construction cost)	\$ 93.4
36	Projects Under Construction (value based on construction bids)	\$ 430.9
40	Projects Under Design (value based on PDP construction estimates)	\$ 496.6
92		\$ 1,020.9

All projects are scheduled to be complete on time and within budget.

The purpose of the Sanitary Sewer Overflow (SSO) Program is to deliver a wastewater infrastructure system for the citizens of the City of Baton Rouge/East Baton Rouge Parish. Components of the SSO Program include:

- 102 projects
- EPA-mandated under a Consent Decree
- To be completed by December 31, 2014
- SSO projects are funded by existing sources
- Program Delivery Plan projects include:
 - ✓ Rehabilitation of collection sewers
 - ✓ Expanded capacity of pumping and piping systems
 - » Reduced overflows
 - » Reduced backups
 - ✓ Wet Weather Storage
 - ✓ Treatment Plant Improvements
- Additional necessary work includes:
 - ✓ Emergency generators at all pump stations
 - ✓ SCADA (intelligent communication within components of the SSO Program)





■■■ In the Spotlight...

Generator Installation Continues

In a continued effort to improve the City of Baton Rouge/East Baton Rouge Parish's emergency preparedness, the Parish has purchased and is in the process of installing 429 emergency/stand-by power generators that will be installed at every pump station in the Parish's sewer system and at the wastewater treatment plants (WWTPs).

After Hurricane Gustav caused power outages throughout much of the Parish, the need for emergency generators became evident. Much of the wastewater collection system was not able to convey flows, causing backups and overflows at the pump stations and treatment plants. To address the issue, the Parish is installing emergency generators at the South WWTP and the North WWTP and at all pump stations in the collection system. The cost for the purchase and installation of these generators is estimated to be \$26M. Additionally another \$14M will be spent for five emergency generators that will be purchased at the South WWTP. Purchase and installation costs for emergency generators at the North WWTP will be determined in 2014.

The installation process involves completing a few critical steps, specifically surveying the pump station area or treatment plant facility and determining the layout of the site and pad. Once the location is determined, the installation contractor grades the site and installs the underground conduit. Constructing the pad involves installing reinforced steel, pouring concrete, and installing the automatic transfer switch. The contractor then installs the generator and works closely with the utility companies to perform electrical and startup testing.

A total of 112 generators have been purchased and seven generators have been installed to date.



PROJECTS COMPLETED AND UNDER CONSTRUCTION

Monthly Progress Report

June 2011

#	Project Information				Project Components				Consultant/Contractor Information		Cost Info	Schedule		
	Project Name	Project Type	DPW Project #		Upgraded Pump Stations	Replaced/Rehabilitated Manholes *	Linear Feet of Forcemain Improvements	Linear Feet of Gravity Main Improvements	Design Consultant	Construction Contractor	Construction Contract Amount	Project Start	Advertise for Construction Bid	Project End
1	RMAP1 - Kleinpeter Area Upgrades	***	RMAP1	03-RMP-S14	1	-	2,000	-	Monroe & Corie	Allen & LeBlanc	\$324,024	2/1/2008	7/14/2008	5/8/2009
2	Jefferson Highway-Hoo Shoo Too Road	PDP	Rehab	07-AR-US-0049	-	553	-	-	DPW	Allen & LeBlanc	\$1,769,438	5/16/2007	6/27/2008	9/22/2009
3	Gurney Road - Joor Road	PDP	Capacity	07-PS-BD-0017	1	-	14,475	-	Neel-Schaffer	Grady Crawford	\$1,543,734	1/18/2008	8/29/2008	10/2/2009
4	25th Street - North Acadian Thruway	PDP	Capacity	09-GS-UF-0008	-	-	-	-	Hartman Engineering	(design only)	\$0	2/2/2009	3/5/2010	2/26/2010
5	Staring Lane - Boone Drive	PDP	Rehab	08-AR-UF-0004	-	665	-	139,050	CSRS, Inc.	Grady Crawford	\$4,460,958	11/27/2007	1/23/2009	5/3/2010
6	Comite Drive - Foster Road (Phase 1)	PDP	Capacity	07-PS-BD-0019	3	-	12,080	-	Monroe & Corie	Hemphill Construction	\$1,923,522	3/3/2008	1/16/2009	7/2/2010
7	Staring Lane FM (PH I - Burbank to Highland)	PDP	Capacity	06-WC-CP-0036	-	-	2,260	-	Monroe & Corie	James Construction	\$4,615,500	1/11/2008	9/19/2008	7/2/2010
8	RMAP1 - PS136 Area Upgrades	***	RMAP1	99-RMP-S16	9	-	27,700	20,700	Sigma Consulting	Nottingham Construction	\$8,994,709	2/1/2008	10/26/2008	9/15/2010
9	NWWTP Odor Control	PDP	WWTP	07-WT-TP-0030	-	-	-	-	Env. Eng Svcs	SEMS, Inc.	\$5,363,052	6/29/2007	9/30/2009	11/19/2010
10	Foster Road - Hooper Road	PDP	Capacity	07-FM-BD-0046	-	-	26,200	-	PEC	Hemphill Construction	\$8,761,675	2/14/2008	1/9/2009	11/30/2010
11	Burbank Road - Gardere Lane	PDP	Rehab	08-AR-UF-0003	-	787	-	168,300	CSRS, Inc.	Allen & LeBlanc	\$6,126,533	5/16/2007	11/14/2008	1/3/2011
12	RMAP1 - Industriplex Area Upgrades	***	RMAP1	99-RMP-S08	6	-	4,000	-	Forte & Tablada	BRH Garver	\$9,914,060	3/10/2008	10/31/2008	1/31/2011
13	Comite Drive - Foster Road (Phase 2)	**	Capacity	02-CS-HC-0001	-	-	-	1,361	Monroe & Corie	JB James Construction	\$895,957	6/23/2008	6/27/2009	3/17/2011
14	Sullivan Rd/Lovett Rd/Wax Rd	PDP	Capacity	07-PS-BD-0018	3	-	4,200	2,100	Hartman Engineering	Don M. Barron Contractor	\$2,158,346	1/17/2008	1/16/2009	3/17/2011
15	SWWTP IAPs Combined	PDP	WWTP	08-TP-BD-0031	-	-	-	-	CDM, MWH, URS Corp.	Brasfield & Gorrie	\$27,363,571	11/6/2006	12/12/2008	5/27/2011
16	Scotland Avenue - Progress Road	PDP	Rehab	09-AR-BD-0011	-	300	-	208,000	CSRS, Inc.	Magnolia Construction	\$9,207,594	9/9/2008	9/25/2009	6/14/2011
					23	2,305	92,915	539,511			\$93,422,671			
1	Oak Villa Blvd - Choctaw Street	PDP	Rehab	08-AR-UF-0005	-	990	-	245,000	CSRS, Inc.	Grady Crawford	\$8,997,370	4/14/2008	5/15/2009	9/7/2011
2	Elm Grove Garden Road - Harding Blvd	PDP	Rehab	09-AR-BD-0012	-	839	-	199,500	CSRS, Inc.	Allen & LeBlanc	\$12,989,271	10/1/2008	9/25/2009	8/24/2011
3	Group Project 2 - Small Pump Stations	PDP	Capacity	08-PS-IF-0046	7	-	-	-	ABMB Eng.	Grady Crawford	\$3,475,914	3/10/2008	3/26/2010	9/13/2011
4	SWWTP Wet Weather Improvements Phase I	PDP	WWTP	08-TP-BD-0033	-	-	-	-	CDM	Brasfield & Gorrie	\$108,443,892	6/23/2008	3/26/2010	4/18/2013
5	S.Blvd-St. Joseph St/25th Street - North Acadian Thru	PDP	Capacity	08-GS-ST-0018	-	-	18,360	3,000	Evans-Graves/Hartman Engineering	Reynolds, Inc.	\$17,965,049	3/27/2008	4/16/2010	1/12/2012
6	Sharp Road - Florida Blvd	PDP	Rehab	09-AR-BD-0013	-	1,154	-	274,475	CSRS, Inc.	Reynolds, Inc.	\$17,492,855	1/15/2009	4/16/2010	7/6/2012
7	Highland Road - Buchanan Street	PDP	Capacity	08-GS-ST-0021	-	-	4,465	8,390	Burk-Kleinpeter/Justice & Huang (JV)	Gilmore & Sons Construction Co.	\$4,505,700	3/14/2008	4/23/2010	10/5/2011
8	Capitol Lake Dri-Gayosa St/25th St - N. Acadian Thru	PDP	Capacity	07-PS-BD-0048	-	-	19,320	19,150	Hartman Engineering/Shread-Kuykendall & Assoc.	Morgan Contracting, Inc. of FL	\$10,497,568	1/14/2008	6/18/2010	2/17/2012
9	Emergency Generators Purchasing	***	Other	09-PS-BD-0037	-	-	-	-	N/A	ARCO	\$19,100,000	2009	6/18/2010	9/26/2013
10	Foster Drive - Government Street Phase A	PDP	Rehab	09-AR-BD-0015A	-	629	-	80,600	CSRS, Inc.	Grady Crawford	\$4,819,752	5/25/2009	6/25/2010	10/20/2011
11	Staring Lane FM (PH II - Highland to Perkins)	PDP	Capacity	06-WC-CP-0036	-	-	12,363	-	Monroe & Corie	JB James Construction	\$9,892,090	4/4/2008	8/6/2010	3/15/2013
12	Citiplace/Essen Area - PS119 & Forcemain Improve.	PDP	Capacity	08-FM-UF-0024	1	-	8,100	-	GSA Consulting Engineers, Inc.	BRH Garver	\$2,801,503	2/25/2008	8/20/2010	1/17/2012
13	Zachary Area Transmission Network - Phase 1	PDP	Capacity	10-FM-IF-0002	3	-	-	-	SJB/Owen & White	Max Foote Construction	\$18,486,500	3/24/2008	8/20/2010	5/28/2013
14	Zachary Area Transmission Network - Phase 4	PDP	Capacity	10-FM-IF-0005	-	-	42,500	-	SJB/Owen & White	Wicker Construction	\$7,091,115	3/24/2008	8/27/2010	1/22/2013
15	Downtown Area - Pump Station Improvements	PDP	Capacity	08-PS-ST-0056/S7	3	-	-	-	Shaw Environmental & Infrastructure, Inc.	Guy Hopkins Construction Co.	\$4,841,000	3/24/2008	9/3/2010	2/27/2012
16	Foster Drive - Government Street Phase B	**	Rehab	09-AR-BD-0015B	-	-	-	78,700	CSRS, Inc.	Insituform Technologies	\$2,863,100	5/25/2009	9/17/2010	10/20/2011
17	Kenilworth Blvd - Boone Drive	PDP	Rehab	09-AR-BD-0014	-	1,159	-	72,000	CSRS, Inc.	Allen & LeBlanc	\$5,168,129	3/26/2009	10/8/2010	4/4/2012
18	Brookstown Road - Evangeline Street Phase 1	PDP	Rehab	10-AR-BD-0039	-	1,150	-	161,000	CSRS, Inc.	Grady Crawford	\$10,309,180	7/10/2009	10/15/2010	12/14/2012
19	Zachary Area Transmission Network - Phase 3	PDP	Capacity	10-FM-IF-0004	-	-	27,000	-	SJB/Owen & White	Hemphill Construction	\$8,947,920	3/24/2008	10/15/2010	7/5/2013
20	Choctaw Storage and PS Facility	PDP	WWTP	09-PS-UF-0009	3	-	25,000	-	CDM	Brasfield & Gorrie	\$43,237,000	4/14/2008	10/22/2010	2/27/2013
21	Nicholson Dr - Highland Rd - Perkins Rd Phase A	PDP	Capacity	09-FM-MS-0047A	-	20	8,400	3,400	Buchart - Horn	Grady Crawford	\$2,591,613	6/29/2009	10/29/2010	10/21/2011
22	Highland Road - Burbank Drive	PDP	Capacity	08-FM-ST-0023	-	-	39,400	-	GOTECH, Inc.	RACON, Inc.	\$20,591,067	3/31/2008	10/29/2010	1/4/2013
23	Group Project 1A (Veterans Parkway - Gravity Mains)	PDP	Capacity	08-GS-UF-0053	-	-	-	46,000	URS Corp.	Texas Sterling Construction Co.	\$19,581,108	3/10/2008	10/29/2010	1/11/2013
24	Brookstown Road - Evangeline Street Phase 2	PDP	Rehab	10-AR-BD-0040	-	1,075	-	84,000	CSRS, Inc.	John Plott Company	\$5,467,640	10/8/2009	11/12/2010	8/27/2012
25	Silverleaf Road - Ford Street	PDP	Rehab	10-AR-BD-0041	-	1,388	-	115,200	CSRS, Inc.	John Plott Company	\$8,024,946	10/26/2009	1/28/2011	9/28/2012
26	Bluebonnet Blvd - Jefferson Hwy Phase 1	PDP	Rehab	10-AR-MS-0042	-	822	-	54,200	CSRS, Inc.	Allen & LeBlanc	\$3,848,872	2/8/2010	3/18/2011	9/21/2012
27	Multiple PS - Jefferson Highway - Park Forest Drive	PDP	Capacity	09-PS-MS-0046	6	-	-	-	CSRS, Inc.	Grady Crawford	\$2,922,472	6/8/2009	3/25/2011	9/19/2012
28	Perkins/Old Perkins Area - Booster PS14 Improve.	PDP	Capacity	09-PS-MS-0034	1	-	-	-	GEC	Wharton-Smith, Inc.	\$8,387,000	4/24/2009	4/8/2011	5/22/2013
29	Bluebonnet Blvd - Jefferson Hwy Phase 2	PDP	Rehab	10-AR-MS-0043	-	1,325	-	63,100	CSRS, Inc.	Reynolds, Inc.	\$4,482,869	3/23/2010	4/29/2011	8/21/2012
30	Central Consolidation - PS42 FM - Phase 1	PDP	Capacity	09-FM-MS-036A	1	-	32,000	-	SJB/Owen & White	Morgan Contracting, Inc. of FL	\$15,176,285	11/7/2008	4/29/2011	6/4/2013
31	EPA SCADA	***	Other	N/A	-	-	-	-	N/A	Prime Controls, L.P.	\$699,685	2010	5/13/2011	2012
32	Staring Lane FM (PH III - Perkins to PS58)	PDP	Capacity	06-WC-CP-0036	-	-	10,200	-	Monroe & Corie	Reynolds, Inc.	\$7,175,654	4/30/2009	5/27/2011	5/24/2013
33	Bayou Duplantier Area Sewer Upgrades	PDP	Capacity	09-GS-MS-0042	-	-	12,600	600	Neel-Schaffer	TBA	(bid opening 8/2/11)	8/31/2009	7/1/2011	6/27/2013
34	Stanford Avenue - Morning Glory Road	PDP	Rehab	10-AR-BD-0045	-	704	-	57,600	CSRS, Inc.	TBA	(bid opening 8/9/11)	6/25/2010	7/8/2011	11/15/2012
35	Annual Parishwide Physical Inspection Contract	***	Other	08-PI-UF-0051	-	-	-	-	N/A	TBA	\$2,672,437	2008	7/8/2011	2014
36	Emergency Generators Installation	***	Other	09-PS-BD-0037	-	-	-	-	N/A	Grady Crawford	\$7,113,634	2010	-	2013
					25	11,255	259,708	1,565,915			\$430,660,190			

COMPLETED PROJECTS

UNDER CONSTRUCTION

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.
 ** These projects are included in the Program Delivery Plan (PDP) however are not shown as phases A1 and B1/2. During design, it was determined that these projects should be split into phases for better constructability.

*** These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RMAP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree).

Project Information				Consultant Information		Cost	Schedule		
#	Project Name	Project Type	DPW Project #	Design Consultant	Estimated Construction Value	Project Start	Advertise for Construction Bid	Project End	
1	Group Project 1B (Veterans Parkway - PS and FM)	PDP	Capacity	08-PS-UF-0054	Evans-Graves / Burk Kleinpeter	\$19,309,000	3/10/2008	8/5/2011	1/3/2014
2	Zachary Area Transmission Network - Phase 2	PDP	Capacity	10-FM-UF-0003	SJB/Owen & White	\$14,583,700	3/24/2008	8/12/2011	4/15/2013
3	Zachary Area Transmission Network - General Design	PDP	WWTP	(N/A)	SJB/Owen & White	(Design Only)	3/24/2008	(N/A)	8/12/2011
4	SWWTP Wet Weather Improvements Phase 2	PDP	WWTP	08-TP-BD-0055	MWH	\$107,219,000	10/14/2008	8/19/2011	12/31/2014
5	Central Pump Station - PS 42	PDP	Capacity	09-PS-UF-0003	MWH	\$6,695,070	10/21/2008	8/26/2011	11/8/2013
6	Central Consolidated Pump Stations (2,3,4,5,6,7,10, 91)	PDP	Capacity	09-PS-MS-0035	Burk Kleinpeter / JIG	\$16,592,000	11/7/2008	7/29/2011	3/31/2014
7	Central Consolidation FM (2,3,5,7,10)	PDP	Capacity	09-FM-MS-0033	Shread-Kuykendall & Associates, Inc.	\$10,601,000	11/7/2008	8/19/2011	9/25/2013
8	Central Consolidation- PS42 FM - Phase 2	**	Capacity	09-FM-MS-036B	SJB/Owen & White	\$11,600,000	11/7/2008	10/21/2011	6/12/2013
9	PS 58 Overflow Pump Station	PDP	Capacity	09-PS-UF-0001	GEC	\$15,750,000	1/5/2009	10/21/2011	1/16/2014
10	Hooper Storage	PDP	WWTP	09-PS-UF-0007	TRC Engineers	\$19,115,000	1/19/2009	1/6/2012	2/7/2014
11	Airline Highway Pipeline Projects	PDP	Capacity	10-GS-MS-0007	ABMB Eng.	\$35,200,000	1/30/2009	1/13/2012	10/17/2014
12	Plank Road - Kleinpeter Road	PDP	Capacity	09-GS-UF-0028	Forte & Tablada	\$7,583,000	3/23/2009	10/28/2011	1/10/2014
13	Nicholson Dr - Highland Rd - Perkins Rd Phase B	**	Capacity	09-FM-MS-0047	Buchart - Horn	\$7,965,000	6/29/2009	10/21/2011	4/16/2013
14	Government St - S. Acadian Thruway	PDP	Capacity	09-GS-MS-0043	GSA Consulting Engineers, Inc.	\$4,680,000	8/28/2009	9/9/2011	3/5/2013
15	Multiple PS - Nicholson Dr - Brightside Dr	PDP	Capacity	09-PS-MS-0048	Arcadis U.S., Inc.	\$6,113,000	9/14/2009	10/21/2011	4/3/2013
16	O'Neal Lane Pipeline Projects - Phase A	PDP	Capacity	10-FM-MS-0008A	URS Corp.	\$12,157,000	9/29/2009	11/4/2011	4/29/2013
17	O'Neal Lane Pipeline Projects - Phase B	**	Capacity	10-FM-MS-0008B	URS Corp.	\$5,300,000	9/29/2009	11/4/2011	4/29/2013
18	Multiple PS - Highland Rd - Kenilworth Parkway	PDP	Capacity	10-PS-MS-0009	AECOM	\$8,926,760	2/8/2010	10/5/2012	12/31/2014
19	SCADA Master Plan	***	Other	(N/A)	N/A	TBA	3/2/2010	10/14/2011	1/24/2011
20	Hooper Road Pump Station	PDP	Capacity	10-PS-MS-0048	Stanley	\$11,935,000	4/7/2010	7/6/2012	12/31/2014
21	Lovett Road - Greenwell Springs - Phase A	PDP	Capacity	10-FM-MS-0049A	SJB/Owen & White	\$13,364,000	5/3/2010	6/15/2012	12/9/2013
22	Lovett Road - Greenwell Springs - Phase B	**	Capacity	10-FM-MS-0049B	SJB/Owen & White	\$8,780,000	5/3/2010	6/15/2012	12/9/2013
23	O'Neal Lane Pump Stations - Phase A	PDP	Capacity	10-PS-MS-0050	MWH	\$12,226,000	5/25/2010	7/13/2012	12/31/2014
24	O'Neal Lane Pump Stations - Phase B	PDP	Capacity	10-PS-MS-0051	URS Corp.	\$9,800,000	5/25/2010	7/13/2012	12/31/2014
25	Acadian Thruway - Perkins Road	PDP	Rehab	10-AR-BD-0044	CSRS, Inc.	\$3,915,500	5/31/2010	8/12/2011	11/28/2012
26	Acadian Thruway - Claycut Road	PDP	Rehab	10-AR-BD-0046	CSRS, Inc.	\$7,449,000	8/2/2010	8/19/2011	11/29/2012
27	Highland Road - Washington Street	PDP	Rehab	10-AR-MS-0022	CSRS, Inc.	\$8,022,000	10/13/2010	9/9/2011	12/28/2012
28	Sherwood Forest Blvd - Goodwood Blvd Pipeline Improv.	PDP	Capacity	11-FM-MS-0005	Forte & Tablada	\$10,200,000	1/3/2011	6/7/2013	12/31/2014
29	Highland Road Pipeline Improvements - Phase A	PDP	Capacity	11-ES-PW-0002A	Evans Graves	\$9,741,000	1/5/2011	11/16/2012	5/9/2014
30	Highland Road Pipeline Improvements - Phase B	**	Capacity	11-ES-PW-0002B	Evans Graves	\$8,118,000	1/5/2011	11/16/2012	5/9/2014
31	Florida Blvd Pump Station Improvements	PDP	Capacity	11-PS-MS-0003	Brown & Caldwell	\$15,000,000	1/28/2011	10/12/2012	12/11/2014
32	Airline Highway - Goodwood Blvd Phase 1	PDP	Rehab		CSRS, Inc.	\$11,900,000	2/8/2011	3/2/2012	1/2/2014
33	Airline Highway - Goodwood Blvd Phase 2	PDP	Rehab		CSRS, Inc.	\$11,900,000	2/8/2011	3/9/2012	12/20/2013
34	Plank Road Pump Station Improvements	PDP	Capacity	11-PM-MS-0024	Arcadis U.S., Inc.	\$9,300,000	4/13/2011	1/4/2013	12/23/2014
35	Oak Villa Blvd - Monterey Blvd	PDP	Capacity	11-FM-MS-0025	Professional Engineering Consultants	\$9,000,000	4/18/2011	4/12/2013	10/3/2014
36	Joor Road - Greenwell Springs Road	PDP	Capacity	11-FM-MS-0023	TRC Engineers / Digital Eng. & Imaging	\$6,900,000	4/18/2011	4/22/2013	12/31/2014
37	Multiple PS - Burbank Drive - Siegen Lane	PDP	Capacity	11-PS-MS-0026	Hartman Engineering	\$4,100,000	4/18/2011	12/7/2012	9/4/2014
38	Multiple PS - Highway 61 - Plank Road	PDP	Capacity		TBA	\$6,000,000	8/5/2011	5/3/2013	12/31/2014
39	Multiple PS - Prescott Rd - Greenwell Springs Rd	PDP	Capacity		TBA	\$4,800,000	8/5/2011	5/3/2013	12/31/2014
40	Plank Road - Port Hudson Pride Road	PDP	Capacity		TBA	\$4,800,000	8/5/2011	5/10/2013	12/31/2014
						\$496,640,030			

UNDER DESIGN

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.
 ** These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A-1 and B-2. During design, it was determined that these projects should be split into phases for better constructability.

*** These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RM-AP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)



Check out our improved website
www.brprojects.com

The new website includes: public news and community meetings; up-to-date project bidding calendar; easy project finder; road closures

LOOKING AHEAD...

Projects Recently Advertised for Construction Bids

The following project advertised for construction bids in July 2011:

Bayou Duplantier Sewer Area Upgrades Capacity Improvement Project.

Estimated Construction Cost - \$5,370,000. Advertised July 1, 2011; Mandatory Pre-Bid Meeting July 19, 2011; Construction Bids Due August 2, 2011. Project includes installation of approximately 12,600 linear feet of gravity sewer pipeline (12"-36" diameter) and associated sewer manholes. Also includes 600 linear feet of 8" diameter horizontal direction drilled sewer force main.

Stanford Avenue – Morning Glory Area Sewer Rehabilitation Project.

Estimated Construction Cost - \$6,876,000. Advertised July 8, 2011; Mandatory Pre-Bid Meeting July 26, 2011; Construction Bids Due August 9, 2011. Project includes rehabilitation of gravity sewer lines by open excavation and cured-in-place lining, manhole repair and replacement, and cleaning and televising of gravity sewer lines and manholes within the designated area. Includes approximately 57,600 linear feet of various diameter sizes of gravity pipe.

Parishwide Physical Inspection Project.

Estimated Construction Cost - \$2,000,000. Advertised July 8, 2011; Mandatory Pre-Bid Meeting July 26, 2011; Construction Bids Due August 9, 2011. Project includes cleaning, smoke testing, and CCTV inspection of sewer pipes and manholes throughout the Parish.

Projects to be Advertised for Engineering Selection:

The following projects are expected to advertise for Request for Qualifications (RFQs) in August 2011:

- Multiple Pump Stations – Highway 61 – Plank Road Capacity Improvement Project
- Multiple Pump Stations – Prescott Road – Greenwell Springs Road Capacity Improvement Project
- Plank Road – Port Hudson Pride Road Capacity Improvement Project

Projects to be Advertised for Construction Bids:

The following projects are expected to advertise for construction bids in August 2011:

- Acadian Thruway – Claycut Road Rehabilitation Project
- Acadian Thruway – Perkins Road Rehabilitation Project
- Central Consolidation Force Main (2,3,5,7,10) Phase 1 Capacity Improvement Project
- Central Consolidation Pump Stations (2,3,4,5,6,7,10 and 91) Capacity Improvement Project
- SWWTP Wet Weather Improvements Phase 2 Project
- Zachary Area Transmission Network Improvements Phase 2: Red Mud Lakes FM Capacity Improvement Project



BATON ROUGE SSO

PROGRAM PROGRESS REPORT

JUNE 2011

300 North Boulevard, Room 208

Baton Rouge, LA 70802

(225) 389-3158

DPW@brgov.com

