

Baton Rouge SSO Program

Progress Report



September 2011



Prepared for
City of Baton Rouge/
East Baton Rouge Parish
Department of Public Works

Prepared by
CH2MHILL
In association with
SIGMA Consulting Group, Inc.
ILSI Engineering

BATON ROUGE 
Program

Program Management



With the focus of the SSO Program on construction, communication and follow up with residents on construction-related issues is a priority for the Program team. Every effort is made to avoid or minimize construction impacts to residents and communities using, for instance, trenchless technologies. However, when impacts are expected to occur, careful attention is paid to inform residents of the timing and type of impacts they may encounter and to restore properties after construction is complete.

The typical timeline for restoration is 4 weeks after all sewer repair work is completed in an area. Restoration is done in phases, as it is performed by different crews. For example, one crew replaces fences, another replaces sod, and another restores driveways, sidewalks, streets, etc. The SSO Program appreciates your patience and is committed to restoring your property to its original state. Please let us know whenever you have a question or concern about restoration of your property.

“ I want to thank you for the wonderful restoration job you did after repairing the sewer lines in the area of Canterbury Square Townhouses on McGehee Drive, Baton Rouge. The fence and driveway areas actually look great. ”

Jan Garrett
Association President
Canterbury Square Townhouses



Program Highlights

- 94 Active Projects
 - » 36 Projects Completed
 - » 41 Projects Under Construction
 - » 36 Projects in Design



In the Spotlight...

Using Trenchless Technology Benefits EBR Residents

Inspecting and rehabilitating existing sewer pipeline is a key component of the SSO Program. Historically, construction to repair defective pipelines has been implemented from the surface by “dig replace,” resulting in impacts to nearby residents and businesses. In an effort to minimize construction-related disruptions to EBR residents, a number of trenchless technologies are being used on SSO construction projects.

Cured-in-Place Pipe (CIPP) is one such trenchless technology that is commonly used when rehabilitating sewers. It is being used on the SSO Program to repair existing pipelines throughout the City/Parish. With CIPP, a fabric that contains a resin is inserted into the defective pipe and inflated to fit against the pipe wall. This jointless, seamless pipe within the existing pipe is then cured with hot water, ultraviolet light, or steam to form a tight-fitting, jointless and corrosion-resistant replacement pipe. The rehabilitated pipe is then inspected by closed-circuit television (CCTV). This construction method involves very little digging, making for a more environmentally friendly method. Further, whenever possible, trenchless technologies are used to alleviate above ground disturbances that would otherwise result from traditional open cut “dig and replace” pipe repair methods.

More than 486,890 linear feet (92 miles.) of CIPP projects has been bid for construction to date.



Community Involvement

SSO Program “Rallies” to Ensure Success of Bikers’ Convention



Baton Rouge hosted the First Annual Red Stick Rally on October 28-29, 2011. The Rally was a convention of motorcycle riders who gathered to enjoy three days of music, food, and fun along the banks of the Mississippi River.

The central location for the event, which attracted more than 1,000 bikers, was along River Road in downtown Baton Rouge. The SSO Program has an active project, the South Boulevard/St. Joseph Street Capacity Improvement Project, with active construction along River Road. The construction called for the closure of two lanes of traffic along River Road during the Rally event.

Recognizing the potential for conflicts, the SSO Program Communication Team proactively worked to minimize potential impacts by forming a “River Road Committee” who approached the Rally organizers to find out their ride route and schedule of activities for the weekend and developed measures to mitigate impacts. Next, we obtained the email addresses of Rally organizers and downtown businesses (hotels, the Downtown Development District, and other stakeholders) and sent them regular updates on the progress of construction and any anticipated changes. We coordinated with the Traffic Division in the Department of Public Works and met with State DOTD officials as well, to ensure that we all had access to the same information about the Rally and the construction.

As the event date drew near, we arranged site visits to the construction area, looking for potential safety hazards or issues of concern. Judging by the crowds in downtown Baton Rouge this weekend, the first Annual Red Stick Rally was a success for Baton Rouge bikers and businesses alike!

River Road Construction Photos



Project Information				Project Components				Consultant/Contractor Information		Cost Info	Schedule		
#	Project Name	Project Type	DPW Project #	Upgraded Pump Stations	Replaced/Rehabilitated Manholes *	Linear Feet of Force Mains Improvements	Linear Feet of Gravity Mains Improvements	Design Consultant	Construction Contractor	Construction Contract Amount	Project Start	Advertise for Construction Bid	Project End
1	RMAP1: Kleinpeter Area Upgrades	RMAP1	*** 03-RMP-S14	1	-	2,000	-	Monroe & Corie	Allen & LeBlanc	\$324,024	11/7/2006	5/5/2007	5/8/2009
2	Jefferson Highway -Hoo Shoo Too Rd	Rehab	PDP 07-AR-US-0049	-	553	-	-	DPW	Allen & LeBlanc	\$1,769,438	5/16/2007	6/27/2008	9/22/2009
3	Gurney Road - Joor Road	Capacity	PDP 07-PS-BD-0017	1	-	14,475	-	Neel-Schaffer	Grady Crawford	\$1,543,734	1/18/2008	8/29/2008	10/2/2009
4	25th Street - North Acadian Thruway	Capacity	PDP 09-GS-UF-0008	-	-	-	-	Hartman Engineering	(Design only)	\$-	2/2/2009	3/5/2010	2/26/2010
5	Staring Lane - Boone Drive	Rehab	PDP 08-AR-UF-0004	-	665	-	139,050	CSRS, Inc.	Grady Crawford	\$4,460,958	11/27/2007	1/23/2009	5/3/2010
6	Comite Drive - Foster Road (Phase I)	Capacity	PDP 07-PS-BD-0019	3	-	12,080	-	Monroe & Corie	Hemphill Construction	\$1,923,522	3/3/2008	1/16/2009	7/2/2010
7	Staring Lane FM: (Ph1 - Burbank to Highland)	Capacity	PDP 06-WC-CP-0036	-	-	2,260	-	Monroe & Corie	James Construction	\$4,615,500	1/11/2008	9/19/2008	7/2/2010
8	RMAP1: PS136 Area Upgrades	RMAP1	*** 99-RMP-S16	9	-	27,700	20,700	Sigma Consulting	Nottingham Construction	\$8,994,709	2/1/2008	11/7/2006	9/15/2010
9	NWWTP Odor Control	Treatment/Facilities	PDP 07-WT-TP-0030	-	-	-	-	Environmental Engineering Svcs	SEMS, Inc.	\$5,363,052	6/29/2007	9/30/2009	11/19/2010
10	Foster Road - Hooper Road	Capacity	PDP 07-FM-BD-0046	-	-	26,200	-	PEC	Hemphill Construction	\$8,761,675	2/14/2008	1/9/2009	11/30/2010
11	Burbank Road - Gardere Lane	Rehab	PDP 08-AR-UF-0003	-	787	-	168,300	CSRS, Inc.	Allen & LeBlanc	\$6,126,533	5/16/2007	11/14/2008	1/3/2011
12	RMAP1: Industriplex Area Upgrades	RMAP1	*** 99-RMP-S08	6	-	4,000	-	Forté & Tablada	BRH Garver	\$9,914,060	5/23/2007	11/9/2006	1/31/2011
13	Comite Drive - Foster Road: (Phase II)	Capacity	** 02-CS-HC-0001 (GLP#)	-	-	-	1,361	Monroe & Corie	JB James Construction	\$895,957	6/23/2008	6/27/2009	3/17/2011
14	Sullivan Rd / Lovett Rd / Wax Rd	Capacity	PDP 07-PS-BD-0018	3	-	4,200	2,100	Hartman Engineering	Don M. Barron Contractor	\$2,158,346	1/17/2008	1/16/2009	3/17/2011
15	SWWTP IAPs Combined	Treatment/Facilities	PDP 08-TP-BD-0031	-	-	-	-	CDM, MWH, URS	Brasfield & Gorrie	\$27,363,571	11/6/2006	12/12/2008	5/27/2011
16	Scotland Avenue - Progress Road	Rehab	PDP 09-AR-BD-0011	-	300	-	208,000	CSRS, Inc.	Magnolia Construction	\$9,207,594	9/9/2008	9/29/2009	6/14/2011
17	Oak Villa Blvd - Choctaw Street	Rehab	PDP 08-AR-UF-0005	-	990	-	245,000	CSRS, Inc.	Grady Crawford	\$8,997,370	4/14/2008	5/15/2009	10/7/2011
				23	3,295	92,915	784,511			\$102,420,041			

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.
 ** These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A/V1 and B/2. During design, it was determined that these projects should be split into phases for better constructability.
 *** These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RMAP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)



Check out our improved website
www.brprojects.com

The new website includes: public news and community meetings; up-to-date project bidding calendar; easy project finder; road closures

Project Information				Project Components				Consultant/Contractor Information		Cost Info	Schedule			
#	Project Name	Project Type	DPW Project #	Upgraded Pump Stations	Replaced/ Rehabilitated Manholes *	Linear Feet of Force Main Improvements	Linear Feet of Gravity Main Improvements	Design Consultant	Construction Contractor	Construction Contract Amount	Project Start	Advertise for Construction Bid	Project End	
1	Elm Grove Garden Road - Harding Blvd	Rehab	PDP	09-AR-BD-0012	-	839	-	199,500	CSRS, Inc.	Allen & LeBlanc	\$12,989,271	10/1/2008	9/29/2009	10/3/2011
2	Highland Road - Buchanan Street	Capacity	PDP	08-GS-ST-0021	-	-	4,465	8,390	Burk-Kleinpeter/Justice & Huang (a JV)	Gilmore & Sons Construction	\$4,505,700	3/14/2008	4/23/2010	10/5/2011
3	Group Project 2 - Small Pump Stations	Capacity	PDP	08-PS-IF-0046	7	-	-	-	ABMB Eng.	Grady Crawford	\$3,475,914	3/10/2008	3/26/2010	10/18/2011
4	Nicholson Dr - Highland Rd - Perkins Rd (Phase A)	Capacity	PDP	09-FM-MS-047A	-	20	8,400	3,400	Buchart - Horn	Grady Crawford	\$2,591,613	6/29/2009	10/29/2010	10/21/2011
5	Zachary Area TNIP - IV: Zachary Improvements	Capacity	PDP	10-FM-IF-0005	-	-	42,500	-	SJB/Owen & White	Wicker Construction	\$7,091,115	3/24/2008	8/27/2010	11/14/2011
6	Foster Drive - Government Street (Phase A)	Rehab	PDP	09-AR-BD-0015A	-	629	-	80,600	CSRS, Inc.	Grady Crawford	\$4,819,752	5/25/2009	6/25/2010	2/18/2012
7	Foster Drive - Government Street (Phase B)	Rehab	**	09-AR-BD-0015B	-	-	-	78,700	CSRS, Inc.	Insituform Technologies	\$2,863,100	5/25/2009	6/25/2010	2/24/2012
8	Citiplace/Essen Area - PS 119 & FM Improvements	Capacity	PDP	08-FM-UF-0024	1	-	8,100	-	GSA Consulting Engineers	BRH Garver	\$2,801,503	2/25/2008	8/20/2010	3/27/2012
9	Kenilworth Blvd - Boone Drive	Rehab	PDP	09-AR-BD-0014	-	1,159	-	72,000	CSRS, Inc.	Allen & LeBlanc	\$5,168,129	3/26/2009	10/8/2010	4/4/2012
10	Downtown Area - Pump Station Improvements	Capacity	PDP	08-PS-ST-0056/57	3	-	-	-	Shaw Env & Infrastructure, Inc.	Guy Hopkins Construction	\$4,841,000	3/24/2008	9/3/2010	4/30/2012
11	Capitol Lake Dr - Gayosa St / 25th St - N.Acadian Thruway	Capacity	PDP	07-PS-BD-0048	-	-	19,320	19,150	Hartman Eng/Shread-Kuyrkendall	Morgan Contracting of Florida	\$10,497,568	1/14/2008	6/18/2010	5/30/2012
12	EPA SCADA	SCADA	***	03-GMP-0001	-	-	-	-	N/A	Prime Controls, L.P.	\$699,685	3/2/2010	5/13/2011	6/27/2012
13	Sharp Road - Florida Blvd	Rehab	PDP	09-AR-BD-0013	-	1,154	-	274,475	CSRS, Inc.	Reynolds, Inc.	\$17,492,855	1/15/2009	4/16/2010	7/2/2012
14	Multiple Pump Stations: Jefferson Hwy-Park Forest Dr	Capacity	PDP	09-PS-MS-0046	6	-	-	-	CSRS, Inc.	Grady Crawford	\$2,922,472	6/8/2009	3/25/2011	8/6/2012
15	Brookstown Road - Evangeline Street (Phase II)	Rehab	PDP	10-AR-BD-0040	-	1,075	-	84,000	CSRS, Inc.	John Plott Company	\$5,467,640	10/8/2009	11/12/2010	8/23/2012
16	Group Project 1A: Veterans Pkwy - Gravity Mains	Capacity	PDP	08-GS-UF-0053	-	-	-	46,000	URS Corp.	Texas Sterling Construction	\$19,581,108	3/10/2008	10/29/2010	8/24/2012
17	Silverleaf Road - Ford Street	Rehab	PDP	10-AR-BD-0041	-	1,388	-	115,200	CSRS, Inc.	John Plott Company	\$8,024,946	10/26/2009	1/28/2011	8/31/2012
18	Bluebonnet Blvd - Jefferson Hwy (Phase II)	Rehab	PDP	10-AR-MS-0043	-	1,325	-	63,100	CSRS, Inc.	Reynolds, Inc.	\$4,482,869	3/23/2010	4/29/2011	9/24/2012
19	Bluebonnet Blvd - Jefferson Hwy (Phase I)	Rehab	PDP	10-AR-MS-0042	-	822	-	54,200	CSRS, Inc.	Allen & LeBlanc	\$3,848,872	2/8/2010	3/18/2011	10/23/2012
20	Stanford Avenue - Morning Glory Road	Rehab	PDP	10-AR-BD-0045	-	704	-	57,600	CSRS, Inc.	Grady Crawford	\$4,991,345	6/25/2010	7/8/2011	10/29/2012
21	Acadian Thruway - Perkins Road	Rehab	PDP	10-AR-BD-0044	-	517	-	36,900	CSRS, Inc.	Grady Crawford	\$3,454,867	5/31/2010	8/26/2011	11/2/2012
22	Acadian Thruway - Claycut Road	Rehab	PDP	10-AR-BD-0046	-	712	-	76,000	CSRS, Inc.	Allen & LeBlanc	\$6,297,278	8/2/2010	8/26/2011	11/8/2012
23	Brookstown Road - Evangeline Street (Phase I)	Rehab	PDP	10-AR-BD-0039	-	1,150	-	161,000	CSRS, Inc.	Grady Crawford	\$10,309,180	7/10/2009	10/15/2010	12/14/2012
24	Highland Road - Washington Street	Rehab	PDP	10-AR-MS-0022	-	975	-	123,800	CSRS, Inc.	TBA 10/20/11 - Cost is PDP est.	\$8,022,000	10/13/2010	9/9/2011	12/28/2012
25	S. Blvd - St. Joseph St / 25th St - S.Acadian Thruway	Capacity	PDP	08-GS-ST-0018	-	-	18,360	3,000	Evans-Graves/Hartman Eng.	Reynolds, Inc.	\$17,965,049	3/27/2008	4/16/2010	12/31/2012
26	Zachary Area TNIP - I: 3 PS & Equalization	Capacity	PDP	10-FM-IF-0002	3	-	-	-	SJB/Owen & White	Max Foote Construction	\$18,486,500	3/24/2008	8/20/2010	1/3/2013
27	Highland Road - Burbank Drive	Capacity	PDP	08-FM-ST-0023	-	-	39,400	-	GOTECH, Inc.	RACON, Inc.	\$20,591,067	3/31/2008	10/29/2010	1/4/2013
28	Perkins/Old Perkins Area - BPS S14 Improvements	Capacity	PDP	09-PS-MS-0034	1	-	-	-	GEC	Wharton-Smith, Inc.	\$8,387,000	4/24/2009	4/8/2011	3/15/2013
29	SWWTP Wet Weather Improvements: Phase I	Treatment/ Facilities	PDP	08-TP-BD-0033	-	-	-	-	CDM	Brasfield & Gorrie	\$108,443,892	6/23/2008	3/26/2010	4/3/2013
30	Choctaw Storage and Pump Station Facility	Treatment/ Facilities	PDP	09-PS-UF-0009	3	-	25,000	-	CDM	Brasfield & Gorrie	\$43,237,000	4/14/2008	10/22/2010	4/30/2013
31	Central Consolidated PS 42 FM - Phase I	Capacity	PDP	09-FM-MS-036A	1	-	32,000	-	SJB/Owen & White	Morgan Contracting of Florida	\$15,176,285	11/7/2008	4/29/2011	6/14/2013
32	Bayou Duplantier Area Sewer Upgrades	Capacity	PDP	09-GS-MS-0042	-	-	12,600	600	Neel-Schaffer	S.J. Louis Construction	\$4,835,682	8/31/2009	7/1/2011	6/20/2013
33	Zachary Area TNIP - III: 964 to Red Mud Lakes	Capacity	PDP	10-FM-IF-0004	-	-	27,000	-	SJB/Owen & White	Hemphill Construction	\$8,947,920	3/24/2008	10/15/2010	7/5/2013
34	Staring Lane FM - Phase II: Highland to Perkins	Capacity	PDP	-	-	-	12,363	-	Monroe & Corie	JB James Construction	\$9,892,090	4/4/2008	8/6/2010	7/19/2013
35	Emergency Generators Purchasing	Other	***	09-PS-BD-0037	-	-	-	-	N/A	ARCCO	\$19,100,000	2009	6/18/2010	9/26/2013
36	Central Consolidated FM (2,3,5,7,10): Phase I	Capacity	PDP	09-FM-MS-033A	-	-	22,000	-	Shread-Kuyrkendall & Assoc, Inc.	TBA 10/18/11 - Cost is PDP est.	\$14,570,000	11/7/2008	9/16/2011	10/15/2013
37	Staring Lane FM - Phase III: Perkins to PSS8	Capacity	PDP	06-WC-CP-0036	-	-	10,200	-	Monroe & Corie	Reynolds, Inc.	\$7,175,654	4/30/2009	5/27/2011	11/8/2013
38	Central Consolidated PS (2,3,4,5,6,7,10, 91)	Capacity	PDP	09-PS-MS-0035	9	-	-	-	Burk Kleinpeter/JJG	Reynolds, Inc.	\$20,497,632	11/7/2008	8/12/2011	3/27/2014
39	SWWTP Wet Weather Improvements: Phase II	Treatment/ Facilities	PDP	08-TP-BD-0055	-	-	-	-	MWH	Brasfield & Gorrie	\$112,251,111	10/14/2008	8/19/2011	12/31/2014
40	Emergency Generators Installation	Other	***	09-PS-BD-0037	-	-	-	-	N/A	Grady Crawford	\$7,113,634	2010	-	2013
41	Annual Parish Wide Physical Inspection Contract	Other	***	08-PI-UF-0051	-	-	-	-	VIS	Video Industrial Services	\$2,672,437	2008	7/8/2011	2014
				34	12,469	281,708	1,557,615			\$596,582,735				

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.
 ** These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A/1 and B/2. During design, it was determined that these projects should be split into phases for better constructability.
 *** These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RMAP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)

Project Information				Consultant Information		Cost	Schedule			
#	Project Name	Project Type	DPW Project #	Design Consultant		Estimated Construction Value	Project Start	Advertise for Construction Bid	Project End	
1	Highland Road - Washington Street	PDP	Rehab	10-AR-MS-0022	CSRS, Inc.		\$8,022,000	10/13/2010	9/9/2011	12/28/2012
2	Central Consolidation FM (2,3,5,7,10) Phase 1	PDP	Capacity	09-FM-MS-0033A	Shread-Kuyrkendall & Associates, Inc.		\$14,570,000	11/7/2008	9/16/2011	9/25/2013
3	Zachary Area Transmission Network - Phase 2	PDP	Capacity	10-FM-IF-0003	SJB/Owen & White		\$14,584,000	3/24/2008	9/30/2011	4/15/2013
4	Central Pump Station - PS 42	PDP	Capacity	09-PS-UF-0003	MWH		\$6,695,070	10/21/2008	10/7/2011	11/8/2013
5	Government St - S. Acadian Thruway	PDP	Capacity	09-GS-MS-0043	GSA Consulting Engineers, Inc.		\$4,680,000	8/28/2009	11/18/2011	3/5/2013
6	SCADA Master Plan	***	Other	(N/A)	N/A		TBA	3/2/2010	12/2/2011	1/24/2011
7	Central Consolidation - PS42 FM - Phase 2	**	Capacity	09-FM-MS-036B	SJB/Owen & White		\$11,610,000	11/7/2008	11/18/2011	6/12/2013
8	PS 58 Overflow Pump Station	PDP	Capacity	09-PS-UF-0001	GEC		\$15,750,000	1/5/2009	12/2/2011	1/16/2014
9	Nicholson Dr - Highland Rd - Perkins Rd Phase B	**	Capacity	09-FM-MS-0047B	Buchart - Horn		\$9,480,000	6/29/2009	12/2/2011	4/16/2013
10	Multiple PS - Nicholson Dr - Brightside Dr	PDP	Capacity	09-PS-MS-0048	Arcadis U.S., Inc.		\$5,950,000	9/14/2009	12/2/2011	4/3/2014
11	Group Project 1B (Veterans Parkway - PS and FM)	PDP	Capacity	08-PS-UF-0054	Evans-Graves / Burk Kleinpeter		\$19,309,000	3/10/2008	11/18/2012	1/3/2014
12	Plank Road - Kleinpeter Road	PDP	Capacity	09-GS-UF-0028	Forte & Tablada		\$8,000,000	3/23/2009	1/12/2012	1/10/2014
13	O'Neal Lane Pipeline Projects - Phase A	PDP	Capacity	10-FM-MS-0008A	URS Corp.		\$12,157,000	9/29/2009	1/27/2012	4/29/2013
14	O'Neal Lane Pipeline Projects - Phase B	**	Capacity	10-FM-MS-0008B	URS Corp.		\$5,300,000	9/29/2009	1/27/2012	4/29/2013
15	Central Consolidation FM (2,3,5,7,10) Phase 2	PDP	Capacity	09-FM-MS-0033B	Shread-Kuyrkendall & Associates, Inc.		\$8,300,000	11/7/2008	2/3/2012	9/25/2013
16	Hooper Storage	PDP	WWTP	09-PS-UF-0007	TRC Engineers		\$19,115,000	1/19/2009	1/6/2012	2/7/2014
17	Airline Highway Pipeline Projects	PDP	Capacity	10-GS-MS-0007	ABMB Eng.		\$35,200,000	1/30/2009	1/13/2012	10/17/2014
18	Airline Highway - Goodwood Blvd Phase 1	PDP	Rehab	11-AR-MS-0028A	CSRS, Inc.		\$11,900,000	2/8/2011	3/2/2012	1/2/2014
19	Airline Highway - Goodwood Blvd Phase 2	PDP	Rehab	11-AR-MS-0028B	CSRS, Inc.		\$11,900,000	2/8/2011	3/9/2012	12/20/2013
20	Antioch Road - Chadsford Drive	PDP	Rehab	TBA	CSRS, Inc.		\$7,700,000	5/9/2011	3/30/2012	7/18/2013
21	Lovett Road - Greenwell Springs - Phase A	PDP	Capacity	10-FM-MS-0049A	SJB/Owen & White		\$13,364,000	5/3/2010	6/15/2012	12/9/2013
22	Lovett Road - Greenwell Springs - Phase B	**	Capacity	10-FM-MS-0049B	SJB/Owen & White		\$8,780,000	5/3/2010	6/15/2012	12/9/2013
23	Hooper Road Pump Station	PDP	Capacity	10-PS-MS-0048	Stanley		\$11,935,000	4/7/2010	7/6/2012	12/31/2014
24	O'Neal Lane Pump Stations - Phase A	PDP	Capacity	10-PS-MS-0050	MWH		\$12,226,000	5/25/2010	7/13/2012	12/31/2014
25	O'Neal Lane Pump Stations - Phase B	PDP	Capacity	10-PS-MS-0051	URS Corp.		\$9,800,000	5/25/2010	7/13/2012	12/31/2014
26	Multiple PS - Highland Rd - Kenilworth Parkway	PDP	Capacity	10-PS-MS-0009	AECOM		\$8,926,760	2/8/2010	10/5/2012	12/31/2014
27	Florida Blvd Pump Station Improvements	PDP	Capacity	11-PS-MS-0003	Brown & Caldwell		\$15,000,000	1/28/2011	10/12/2012	12/11/2014
28	Highland Road Pipeline Improvements - Phase A	PDP	Capacity	11-FM-MS-0004A	Evans Graves		\$9,741,000	1/5/2011	11/16/2012	5/9/2014
29	Highland Road Pipeline Improvements - Phase B	**	Capacity	11-FM-MS-0004B	Evans Graves		\$8,118,000	1/5/2011	11/16/2012	5/9/2014
30	Plank Road Pump Station Improvements	PDP	Capacity	11-PM-MS-0024	Arcadis U.S., Inc.		\$9,300,000	4/13/2011	1/4/2013	12/23/2014
31	Oak Villa Blvd - Monterey Blvd	PDP	Capacity	11-FM-MS-0025	Professional Engineering Consultants		\$9,000,000	4/18/2011	4/12/2013	10/3/2014
32	Joor Road - Greenwell Springs Road	PDP	Capacity	11-FM-MS-0023	TRC Engineers / Digital Eng. & Imaging		\$6,900,000	4/18/2011	4/22/2013	12/31/2014
33	Multiple PS - Highway 61 - Plank Road	PDP	Capacity	11-PS-MS-0035	RFQ advertise on 9/16/11		\$6,000,000	8/5/2011	5/3/2013	12/31/2014
34	Multiple PS - Prescott Rd - Greenwell Springs Rd	PDP	Capacity	11-PS-MS-0034	RFQ advertise on 9/16/11		\$4,800,000	8/5/2011	5/3/2013	12/31/2014
35	Plank Road - Port Hudson Pride Road	PDP	Capacity	11-FM-MS-0036	RFQ advertise on 9/16/11		\$4,800,000	8/5/2011	5/10/2013	12/31/2014
36	Sherwood Forest Blvd - Goodwood Blvd Pipeline Improv.	PDP	Capacity	11-FM-MS-0005	Forte & Tablada		\$10,200,000	1/3/2011	6/7/2013	12/31/2014
37	Zachary Area Transmission Network - General Design	PDP	WWTP	(N/A)	SJB/Owen & White		(Design Only)	3/24/2008	(N/A)	4/27/2011
38	Multiple PS - Burbank Drive - Siegen Lane	PDP	Capacity	11-PS-MS-0026	Hartman Engineering		\$4,100,000	4/18/2011	12/7/2012	9/4/2014
						\$383,212,830				

* All manholes are inspected in the project area. Only some are rehabilitated or replaced.
 ** These projects are included in the Program Delivery Plan (PDP), however are not shown as phases A/1 and B/2. During design, it was determined that these projects should be split into phases for better constructability.
 *** These projects are not included in the PDP, however are either Remedial Measures Action Plan 1 projects (RMAP1) or are projects identified in the Wastewater Master Plan (not part of the EPA Consent Decree)

Projects Recently Advertised for Construction Bids

Highland Road – Washington Street Area Sewer Rehabilitation Project. Project includes rehabilitation of existing gravity sewer lines by open excavation and cured-in-place lining, manhole repair and replacement, and cleaning and televising of gravity lines and manholes. Approximately 46,600 linear feet of 6- to 24-inch diameter pipe open cut repairs and 73,800 linear feet of 8-inch and 3,400 linear feet of 10- to 24-inch pipe diameter. Bid advertised on 9/9/11. Mandatory pre bid meeting was held on 9/28/11 and bids opened on 10/25/11 at 2:00PM.

Rehabilitation and replacement of existing sanitary sewer manholes throughout the parish. Bid advertised on 9/16/11. Mandatory pre bid meeting was held on 10/6/11 and bids opened 10/18/11 at 2:00PM.

Annual Rehabilitation of Existing Gravity Sewer Lines by Cured-in-Place Lining throughout the parish, including lateral connection sealing and repair product (12"-24" top hat). Bid advertised on 9/16/11. Mandatory pre bid meeting was held on 10/6/11 and bids opened 10/18/11 at 2:00PM.

Central Consolidated (East) Forcemain Sewer Improvements Phase I. Project includes installation of 22,000 linear feet of forcemain. Bid advertised on 9/16/11. Mandatory pre bid meeting was held on 10/4/11 and bids will be opened on 11/8/11 at 2:00PM.

Annual Point Repair includes rehabilitation of existing gravity sewer lines by open excavation throughout the parish. Bid advertised on 9/30/11. Mandatory pre bid meeting was held on 10/20/11 and bids will be opened on 11/1/11 at 2:00PM.

Central Pump Station PS42 Capacity Improvement Project. Projects include construction of one, 48 MGD pump station, including pumps, valves, electrical, generators, and associated ancillary equipment. Bid advertised on 10/14/11. Mandatory pre bid meeting is scheduled for 11/1/11 at 1:30PM and Bids due 11/15/11 at 2:00PM.

Submit bids through www.bidx.com

Projects to be Advertised for Engineering Selection

The following projects advertised for Request for Qualifications (RFQs) in September, 2011:

- Multiple Pump Stations – Highway 61 – Plank Road Capacity Improvement Project. Design Consultant selection 10/27/11.
- Multiple Pump Stations – Prescott Road – Greenwell Springs Road Capacity Improvement Project. Design Consultant selection scheduled for 10/27/11.
- Plank Road – Port Hudson Pride Road Capacity Improvement Project. Design Consultant selection scheduled for 10/27/11.



BATON ROUGE SSO

PROGRAM PROGRESS REPORT

SEPTEMBER 2011

300 North Boulevard, Room 208

Baton Rouge, LA 70802

(225) 389-3158

DPW@brgov.com

BATON ROUGE SSO
Program